

## Construction update as of 9/20/2016

- Half Day Rd. approach has been poured.
- ComEd relocated a utility pole.
- Vinyl car wash panels have been installed.
- Car wash equipment is being installed.
- Monument sign footing has been poured.
- Cooler doors have been installed.
- HVAC and cooler equipment has been placed.
- Additional concrete work and site grading is underway. When this work is complete, the fencing and landscaping can be installed. As a result, the fence and landscaping is now anticipated to be installed in early October. City staff has stressed the importance of completing this work this season. The contractor and Buchanan representatives understand and are working to complete the work as soon as possible.